Summary Report to the WRBP Advisory Board March 2022

Projects	Status & Schedule	Budget	Other info
Energy Efficiency Upgrades	In order to qualify for a CWSRF loan	The estimated project budget is \$400K with	This equipment upgrade was
at WRBP Facilities	and Eversource incentive	50% principal forgiveness from the CWSRF	recommended by the energy audit of
	requirements, the project is	and a \$100K Eversource incentive making	all WRBP facilities completed in early
	proposed to be substantially	the overall budget \$100K and a <1-year	2020. Project includes a smaller
	complete on or about Dec 31, 2020.	simple payback based on estimated	aeration blower, 2 RAS pumps and
	A task order for engineering support	electricity savings.	staff-installed facility lighting. The AB
	was executed. The aeration blower		expressed support of the project at
	and 2 RAS pumps were purchased		their August and Sept. 2020
	and plans and specifications for		meetings. Programming assistance
	WRBP installation have been		from W-P through a task order for
	approved. Blower delivered late		the new SCADA screens and RAS
	December; custom pumps delivery		pumps' flow pacing control is being
	delayed until June. The blower was		negotiated. The utility incentive for
	successfully started the first week in		this project is still available through
	March 2022. The RAS pumps are		2022.
	schedule for start-up in early April		
	so the projected date of substantial		
	completion for all equipment is May		
	2022.		

Solids Handling Process Upgrades	Phased projects included in the Solids Handling Master Plan developed for the Franklin WWTP are being identified for completion of the alternative analyses (10% design) to move forward to a 30% design. Kick-off meeting held virtually on 7/29/21. A 3D survey of WWTF solids area performed in September2021. Alternative analyses are underway for sludge mixing and thickening with another site visit planned for December.	Phase I Project budget estimate in the draft Basis of Design Report is currently estimated at \$7.95M and a CWSRF loan is pending; with 10% principal forgiveness. The WRBP Capital Budget was approved and is sufficient to fund Phase I followed by CWSRF reimbursement to the WRBP. Phase 2: Inspection and on-site repairs to one dewatering centrifuge indicated that it may have a remaining useful life of 15-20 years given proper O&M. The second centrifuge will be inspected next FY. If it has a similar inspection result, the Phase 2 project may be deferred.	The Solids Handling Process Upgrade Project has been forecast in the WRBP CIP since FY18. Phase I includes new primary digester mixers, gas management and heating systems, and an activated sludge thickening system. <i>The Basis</i> of Design Report is expected to be finalized and available for review in early April 2022.
Program Initiatives	Status & Schedule	Budget	Other info
WRBP Infrastructure O&M Responsibilities - Memoranda of Agreement	Belmont, Northfield, DAS, Gilford Tilton, and Franklin Executed MOAs with DES. MOAs for Bay District, Sanbornton, Meredith and Laconia were re-sent in February 2020 and are under review by members.	The AG's office developed language for MOAs to clarify the O&M responsibilities of properties, facilities or components that are indeterminate.	Discussion continues with the remaining 4 members.

	the August 2021 meeting. LSR #2557 was submitted to the legislature sponsored by D. Johnson (Laconia). HB1339 is now available for review	them over the typical 10-year repayment period and determine the threshold they wish to maintain in their respective replacement fund account balances.	reimbursement formula is expected in the next session in late 2021. At the October 2021 meeting, the Advisory Board did not support adding additional language in the
	on the legislative website and is sponsored by D Johnson, J. Bradley, and N Silber. HB1339 was forwarded on 2/8/22 from the RR&D		adding additional language in the proposed legislation to create a Capital Reserve Account.
	committee as OTP. The bill was heard and passed by the Ways and Means Committee on 3/3/22. <i>The</i> <i>NH House Floor approved this bill.</i> <i>It is pending approval in the NH</i>		
	Sensate before it becomes effective.		
Program Initiatives	Status & Schedule	Budget	Other info

Program Initiatives	Status & Schedule	Budget	Other info
WRBP Capital	The CIP Subcommittee met on	Nine (9) CWSRF pre-applications and SAG	SAG applications were submitted for
Improvements Plan (CIP)	7/29/21 to discuss the update of the	applications were submitted for WRBP	new projects but availability of this
Update	WRBP CIP. A draft version prepared by WRBP staff was discussed; with recommended changes to be incorporated for the next CIP subcommittee meeting scheduled for 8/19/21. An updated CIP was sent to the CIP subcommittee on 10/21/2021 with review and approval dates TBD. No CIP meetings in December 2021, January, or February 2022. A CIP meeting was held on 3/8/2022 and an updated version is under review.	equipment and infrastructure projects. Priority projects will be selected to move forward based on CWSRF funding rankings, principal forgiveness percentage, potential, additional federal funding, and ability to execute within any completion time restrictions. Three CIP projects are eligible for ARPA funding or CWSRF loans. Energy Efficiency Upgrades Phase 2 will receive 100% ARPA funding up to \$250K and a utility incentive of \$60,900. The emergency generator replacements at pump stations is eligible for 10% loan forgiveness and a 30%	funding for either these new projects or previously submitted applications will require future legislative approval. Recent information regarding ARPA grant funding, potential loss of future utility incentives for energy efficiency projects due to the PUC's ruling on NHSaves, and suggested revisions by the CIP subcommittee will inform the next CIP update.
River Street - WWTF Access Road O&M Responsibilities	Delineating the responsibilities for the maintenance, repair and abutting property	ARPA grant. Solids Handling Upgrades Phase 1 is eligible for a CWSRF loan with 10% principal forgiveness. Scope, budget, and schedule to complete property research and survey of River Street is pending.	The Advisory Board consensus on 3- 17-2022 was not to impede the pending private property
	relationships/obligations for River Street.		subdivision but to proceed with the survey and research.

Changes from previous report are shown in bold italics.

Dates to Remember:

1. The next Advisory Board meeting will be held on <u>April 21, 2022</u> at 10am at the Belmont Mill, 14 Mill St., 4th floor, Tioga meeting room with accommodation for virtual attendance once an in-person quorum is met.

Sharn 1-00-Prepared by:

Sharon McMillin - DES, WRBP Administrator

Respectfully submitted on: <u>4/11/2022</u>